

Barton & Loguidice, D.P.C.

Memo To: Constantia Town Board

Date: August 15, 2023

From: Dustin Clark  
Dave Powers

Project No.: 221.005.003

Subject: Board Update

---

## Constantia North Shore Sewer Project

### A. WWTP Scope:

- Recent Work Completed
  - ✓ 60% Plans delivered to Town June 28, 2023
  - ✓ Updated treatment plant O&M costs
- Current Status:
  - Finalizing 60% Drawings and Specs for DEC submission
  - Subconsultants on pause for design phase services
- Future steps:
  - Final design, preparation of bid set contingent upon Town authorization

### B. Grinder Pump Scope:

- Recent Work Completed
  - ✓ 643 home inspections complete to date
  - ✓ 521 easements have been fully signed and executed by the Town
  - ✓ 60% Plans delivered to Town June 28, 2023
- Current Status:
  - Finalizing 60% Drawings and Specs for DEC submission
  - Future inspections on pause
  - No more home inspections are scheduled at this time
  - Continue processing previously executed easements for Town signature and filing
- Future steps:
  - Schedule remaining inspections contingent upon Town authorization

C. Forcemain and Pump Station Scope:

- Recent Work Completed
  - 60% Plans delivered to Town June 28, 2023
  - Updated collection O&M costs based on neighboring similar systems
  
- Current Status:
  - Finalizing 60% Drawings and Specs for DEC submission
  - Subconsultants on pause for design phase services
  
- Future steps:
  - Final design, preparation of bid set contingent upon Town authorization

D. Funding, Permitting, and Other Items:

- Recent Work Completed
  - ✓ Addendum No. 3 to PER issued for 2024 IUP Listing on June 16, 2023
  - ✓ NBRC Grant application submitted for \$1M
  - ✓ Correspondence with USDA RD for National Pooling Grant eligibility
  - ✓ WQIP Grant application submitted for \$10M
  - ✓ GIGP Grant application submitted for \$3M
  - ✓ Submitted Letter to EFC requesting financial assistance (BIL, Hardship Grant, WIIA)
  
- Current Status:
  - Archaeological fieldwork ongoing.
  - STAG grant of \$1.75M in recent Appropriation Bill released July 14
  - Preparing joint application for submission to DEC and Army Corps of Engineers
  - Finalizing ESD grant funding application
  
- Future steps:
  - 2024 CDBG Grant application for future phased portion of project
  - Increase Bond Resolution
  - Comptroller approval process may be necessary with increased Bond Resolution
  - Co-funding consultation meeting – NYSDEC, NYSEFC, USDA Rural Development, etc.